

# Q.C. Checklist

## repairdoc shopops

### QC-Mechanical/Electrical/Diagnostic

- All Mechanical Repair Order Lines Completed
- Battery Properly Connected and Charged
- Seatbelts Operation Confirmed
- No Warning Lights Illuminated
- Torque Lug Nuts
- Test Drive Completed
- Wheel Alignment Completed
- Tires Properly Mounted and Balanced
- Tire Pressure
- Pre-repair vehicle scan completed
- Post-repair vehicle scan completed
- Systems Calibration Completed
- Checked Fluid Levels

\_\_\_\_\_ initials

### QC-Structural/Frame

- Final Measuring System Report in RO File
- All Frame/Structural Repair Order Lines Completed
- No Pinch Weld (Anchoring) Damage
- Proper Weld Quantity and Quality
- Test Welds and Destructive Testing Completed

\_\_\_\_\_ initials

### QC-Body

- Seam Sealer Properly applied
- Corrosion Protection Properly Applied
- All R&I Items Removed for Paint
- All Body Repair Order Lines Completed
- Test Welds and Destructive Testing Completed
- Proper Weld Quantity and Quality

\_\_\_\_\_ initials

### QC-Detail - Final QC

- Doors Operate & Seal Properly
- All Repair Order Lines Completed
- All Overspray Removed
- All R&I Items Properly Installed
- All Fasteners Properly Installed
- Headlamps Aimed
- Adhesive Trim Properly Installed
- Interior Lamps Operational
- Exterior Lamps & Signals Operational
- Windows & Locks Operational
- Vehicle Interior & Exterior Cleaned
- Underhood & Trunk Areas Cleaned
- Vents Free of Dust & Glass
- No Visible Dirt Nibs or Tape Lines
- Color Match is Accurate
- Seatbelts Operational
- No Warning Lights Illuminated
- Mirrors/Wipers/Access. Operational
- Fluid Levels Checked
- Radio Volume, Presets, Time
- Reset Electrical Components
- Air Conditioning Properly Operating
- Cameras Operate Properly
- No Wind, Noise or Water Leaks Detected

\_\_\_\_\_ initials

### QC-Refinish

- All R&I Items Removed for Paint
- Color Match is Accurate
- No visible Dirt nibs
- No Visible Paint Lines
- Corrosion Protection Properly Applied
- All Stripes & Decals Properly Applied
- All Refinish Repair Order Lines Completed
- Stone Chip Coating Properly Applied
- No Buffer or Swirl Marks Visible
- All Jams and Undersides Properly Refinished

\_\_\_\_\_ initials